

TEAM2100

Canvey Island - Southern Shoreline Revetment Project Newsletter

Issue 5: 18 May 2023

Welcome!



Welcome to the fifth edition of the newsletter for the Canvey Island Southern Shoreline Project.

In this edition we bring you coverage of the recent visit by Rebecca Harris MP, the latest progress from site and details of the footpath closure at Beveland Road.

On page three of this edition, you will find planned working hours for the shoreline revetment replacement works, their location and the compounds used.

If you would like copies of future newsletter editions, please email: TEAM2100canveyrevetment@jacobs.com

Community drop-in

A community drop-in session will take place on 25 May at Canvey Football Club on Park Lane.

Please feel free to drop in between 4pm-7pm with any questions that you have for the project team.

Progress from site

- We have begun work to remove seaweed from the existing revetment which has allowed us to begin placing the new revetment in Thorney Bay.
- Preparatory works continue between the Thorney Bay and the Welcome Hut. We are creating a temporary wider crest to sit the heavy machinery upon which is needed to lay the revetment. The footpath here is closed but the Bay Café is open.
- The installation of ramps and work on the temporary access road at Leigh Beck.



Temporary works at Thorney Bay, photograph courtesy of Hesselberg Hydro



Installation of the new revetment

In the coming weeks we will be working on:

- The removal of benches at Beveland Road on the seaward side. We will place these in a safe area until our works are complete.
- Preparatory works on the revetment to lay the Open Stone Asphalt (OSA) at Leigh Beck. The footpath is now closed. Please see the map on page 2.
- Continue with the Open Stone Asphalt (OSA) works in the Thorney Bay area.

Visit from Rebecca Harris MP

Castle Point MP Rebecca Harris visited the works on Friday 12 May.

The MP spent two hours meeting the project team, viewing the main compound and the start of revetment replacement works in the Thorney Bay area.

The MP expressed how pleased she was with the scheme's progress to date, and thanked the project team for their efforts to minimise the impact of the scheme on local residents and businesses.



Beveland Road footpath closure

Throughout the project we will need to close footpaths at different times to facilitate the various stages of the works. For each closure we work with Castle Point Borough Council to gain the necessary permissions.

This map details the footpath closure at Beveland Road which is now in place until the end of the year.

The blue line indicates the diversion route and possible alternative access points for wheelchairs. The red line shows the area that is closed, and the orange line reflects the section of footpath that is still open to the public.

Thank you for your patience during the footpath closure.



Do you have a question?

If you have a question about the project, please drop-in to the weekly surgery run by our Community Manager, Param Kaur-Kingston.

The surgery currently takes place at Sue's Café from 11am-1pm each Wednesday while we prepare a permanent premises.

Alternatively, you can also email: TEAM2100canveyrevetment@jacobs.com. We would ask you to be respectful when communicating with the TEAM2100 project team. They will not tolerate threatening or abusive behaviour.

Project webpage

The Canvey Island Southern Shoreline Revetment Project webpage contains a wide variety of information on the project. This includes timings, compound information and details of footpath diversions. You can view the webpage here:

<https://consult.environment-agency.gov.uk/east-anglia-c-e/canvey-southern-shoreline-project/>

Working with the community

We recently delivered bug houses to Leigh Beck Infant School and Nursey and Junior School. The school children will use them to increase their understanding of wildlife.

The headteacher, Mrs Smith, thanked the project for the donation.



Three project noticeboards have been installed between compounds 3 (Athol Close) and 4 (B17 Memorial Ground).

The noticeboards contain news from the project and key contact information. You will also be able to find out details of the latest events for the project plus the working times.



Planned working hours

Please find below the planned working hours, locations and the compounds used. This will also involve operations on the landward side of the defence to support movement of materials.

Key: NCH - Normal Construction Hours (08:00 to 18:00), **NWD** - Non Working Day (Weekends and Bank Holidays), **SC1 - Satellite Compound 1**, Fisherman's Corner, Western Esplanade, SS8 0AY, **Main Compound** - Adjacent 287 Eastern Esplanade, SS8 7PQ, **SC4 - Satellite Compound 4**, B17 Memorial Ground, Beveland Road, SS8 7QT.

Day	Date	Extended Working Hours	Compounds Used during extended hours	Work Types to be carried out during extended hours	Project phase involved in extended hours
Monday	22/05/2023	From 06:00	SC1, Main Compound	Revetment	Thorney Bay
Tuesday	23/05/2023	From 06:00	SC1, Main Compound	Revetment	Thorney Bay
Wednesday	24/05/2023	From 06:00	SC1, Main Compound	Revetment	Thorney Bay
Thursday	25/05/2023	From 06:00	SC1, Main Compound	Revetment	Thorney Bay
Friday	26/05/2023	From 06:00	SC1, Main Compound	Revetment	Thorney Bay
Saturday	27/05/2023	NWD	N/A	N/A	N/A
Sunday	28/05/2023	NWD	N/A	N/A	N/A
Monday	29/05/2023	NWD	N/A	N/A	N/A
Tuesday	30/05/2023	Till 22:00	SC1, Main Compound, SC4	Revetment	Thorney Bay, Leigh Beck
Wednesday	31/05/2023	Till 22:00	SC1, Main Compound, SC4	Revetment	Thorney Bay, Leigh Beck
Thursday	01/06/2023	Till 22:00	SC1, Main Compound, SC4	Revetment	Thorney Bay, Leigh Beck
Friday	02/06/2023	From 06:00	SC1, Main Compound, SC4	Revetment	Thorney Bay, Leigh Beck
Saturday	03/06/2023	NWD	N/A	N/A	N/A
Sunday	04/06/2023	NWD	N/A	N/A	N/A
Monday	05/06/2023	From 06:00	SC1, Main Compound, SC4	Revetment	Thorney Bay, Leigh Beck
Tuesday	06/06/2023	From 06:00	SC1, Main Compound, SC4	Revetment	Thorney Bay, Leigh Beck
Wednesday	07/06/2023	From 06:00	SC1, Main Compound, SC4	Revetment	Thorney Bay, Leigh Beck
Thursday	08/06/2023	From 06:00	SC1, Main Compound, SC4	Revetment	Thorney Bay, Leigh Beck
Friday	09/06/2023	From 06:00	SC1, Main Compound, SC4	Revetment	Thorney Bay, Leigh Beck
Saturday	10/06/2023	NWD	N/A	N/A	N/A
Sunday	11/06/2023	NWD	N/A	N/A	N/A
Monday	12/06/2023	Till 22:00	SC1, Main Compound, SC4	Revetment	Thorney Bay, Leigh Beck
Tuesday	13/06/2023	Till 22:00	SC1, Main Compound, SC4	Revetment	Thorney Bay, Leigh Beck
Wednesday	14/06/2023	Till 22:00	SC1, Main Compound, SC4	Revetment	Thorney Bay, Leigh Beck
Thursday	15/06/2023	Till 22:00	SC1, Main Compound, SC4	Revetment	Thorney Bay, Leigh Beck
Friday	16/06/2023	From 06:00	SC1, Main Compound, SC4	Revetment	Thorney Bay, Leigh Beck
Saturday	17/06/2023	NWD	N/A	N/A	N/A
Sunday	18/06/2023	NWD	N/A	N/A	N/A