

TEAM2100

Canvey Island - Southern Shoreline Revetment Project Newsletter

Issue 27: 21 March 2025

Welcome!



A warm welcome to the twenty seventh edition of the newsletter for the Canvey Island Southern Shoreline Revetment Project.

This edition includes the latest timeline for the remainder of the works, details of the garden project our project team helped with at Lubbins Primary Park Academy, and an overview of the most recent progress made from site. On page 3 of this newsletter, you will find the latest working times for the project.

If you would like copies of future newsletter editions, please email: TEAM2100canveyrevetment@jacobs.com

Monthly drop-in

The project team holds a community drop-in on the first Wednesday of every month at Sue's Café on Furtherwick Road.

The drop-in runs from 11 am-12noon and gives you the opportunity to ask questions and make comments about the project.

Please feel free to pop in and meet the project team.

Progress from site

Over the past month we have:

- Placed the final concrete pour to the Chapman Sands access ramp.
- Continued with the construction of access ramp at Concord Beach.
- Removed the temporary bailey bridge at St Anne's Pumping Station.
- Commenced removal of temporary haul road in the Eastern Esplanade phase.
- Commenced footpath tarmacking in the Concord Beach phase.
- Completed the last set of precast concrete beach access steps to be provided under the project.
- Completed the new sheet pile capping beam at Concord Beach.



Completed sheet pile capping beam and construction of beach access ramp at Concord Beach



Construction of final precast concrete beach access steps

In the coming months, we will:

- Reinstall the floodgate to the Chapman Sands Ramp.
- Continue with the construction of the new beach access ramp adjacent to Concord Café.
- Continue with the construction with the maintenance access track and concrete apron slabs at Concord Beach.
- Continue to remove temporary haul road - Eastern Esplanade phase.

Project team helps to bring children's garden design to life



The project team has helped to bring the garden design ideas of children at Lubbins Primary Park Academy to life. Our site team installed large planters and a path to provide an improved green space for pupils. This will help to promote environmental awareness and well-being as the children will now be able to grow their own vegetables. This initiative is a testament to our commitment as a project team to creating lasting value in our communities on Canvey Island.

A very big thank you to everyone who contributed to this brilliant school project.

Photograph shows, from left to right: Lee Stamford, Works Manager, Samantha Murrell, Headteacher at Lubbins Primary Park Academy, Param Kaur-Kingston, Community Engagement Team.

Keeping you informed: project information from April 2025

As we previously told you, at the end of April 2025, the Canvey Island Southern Shoreline Project webpage will no longer be available. If you would like to copy any documents from the webpage, please do so before 17 April. The webpage can be found at: <https://consult.environment-agency.gov.uk/east-anglia-c-e/canvey-southern-shoreline-project/>

We will continue to send out this monthly newsletter. If you would like a copy, please email: TEAM2100canveyrevetment@jacobs.com.

From April until construction completion, Castlepoint Borough Council will include project information on their website: [Canvey Island southern shoreline revetment project - information page | Castlepoint](#) The Canvey Archive also has information on their website and publishes our project newsletters. Their webpage is: [CanveyIsland.org | History & memories of a unique island community](#). If you have a question for the project team you will still be able to reach us at the email address above, or you can call: 07751742117.



Work phases: latest timeline

TEAM2100

Work phases



Thorney Bay
All works complete and full public access

Labworth Café
All works complete and full public access

Concord Beach
Western and Eastern Tidal, Pool including Concord Beach, closed from September 2024 until Spring 2025

Eastern Esplanade
Works ongoing, closed until September 2025

Leigh Beck
All works complete and full public access

Chapman Sands
Small section of Marine Parade Haul Road required until completion of works.

This diagram outlines the current work phases for the project.

We are currently on track to finish the work on the embankments by this summer.

We will continue to keep you updated as we work on the final elements of the project.

The project team would like to take this opportunity to thank you for your cooperation and patience during the works.

Concord Beach phase

Riverside revetment works
September 2024 - May 2025
Landside reinstatement - July 2025

Chapman Sands phase

Riverside revetment works
November 2023 - Winter 2024
Landside reinstatement - Spring 2025

Eastern Esplanade phase

Riverside revetment works
March 2024 - June 2025
Landside reinstatement - September 2025

Keeping our site safe

We are committed to providing a professional service to everyone who we work with.

In return, we ask that members of the public respect staff in any interactions that take place.

Damage to site equipment or thefts can cause delays to the completion of the programme.

If you see or hear anything suspicious, please contact the police and the emergency Balfour Beatty 24-hr helpline using the details below:

0800 121 4444 or
help@balfourbeatty.com

Have you signed up for flood warnings?

These warn for the risk of flooding from rivers and sea, giving you time to prepare. You'll be alerted by phone, email or text when flooding is expected.

There are three levels of flood warning:



Prepare for flooding



Flooding of homes/
businesses is possible



Deep fast
flowing water.
Risk to life

Sign up online @ www.gov.uk/flood
Or by phoning **Floodline**: 0345 988 1188
Or textphone: 0345 602 6340

Planned working hours

Please find below the planned working hours, locations and the compounds used. This will also involve operations on the landward side of the defence to support movement of materials. **Key: NCH** - Normal Construction Hours (08:00 to 18:00), **NWD** – Non-Working Day (Weekends and Bank Holidays), **SC2 - Satellite Compound 2**, Western part of the existing Eastern Esplanade car park, SS8 7FJ, **Main Compound** - Adjacent 287 Eastern Esplanade, SS8 7PQ.

Day	Date	Extended working hours	Compounds used during extended hours	Work types to be carried out during extended hours	Project phase involved in extended hours
Monday	24/03/2025	Till 22:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Tuesday	25/03/2025	Till 22:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Wednesday	26/03/2025	Till 22:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Thursday	27/03/2025	Till 22:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Friday	28/03/2025	From 06:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Saturday	29/03/2025	NWD	N/A	N/A	N/A
Sunday	30/03/2025	NWD	N/A	N/A	N/A
Monday	31/03/2025	From 06:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Tuesday	01/04/2025	From 06:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Wednesday	02/04/2025	From 06:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Thursday	03/04/2025	From 06:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Friday	04/04/2025	From 06:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Saturday	05/04/2025	NWD	N/A	N/A	N/A
Sunday	06/04/2025	NWD	N/A	N/A	N/A
Monday	07/04/2025	Till 22:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Tuesday	08/04/2025	Till 22:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Wednesday	09/04/2025	Till 22:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Thursday	10/04/2025	From 06:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Friday	11/04/2025	From 06:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Saturday	12/04/2025	NWD	N/A	N/A	N/A
Sunday	13/04/2025	NWD	N/A	N/A	N/A
Monday	14/04/2025	From 06:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Tuesday	15/04/2025	From 06:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Wednesday	16/04/2025	From 06:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Thursday	17/04/2025	From 06:00	Main Compound, SC2	Revetment & Ramps	Chapman Sands, Eastern Esplanade, Concord Beach
Friday	18/04/2025	NWD	N/A	N/A	N/A
Saturday	19/04/2025	NWD	N/A	N/A	N/A
Sunday	20/04/2025	NWD	N/A	N/A	N/A